

24.12.2021

Contract	Road Section	Lenght, km	Contractor	Engineer	Financing	Contract Start	Contract Duration	Physical Progress
Road Sector Program (National Roads)								
RSPSP/W4/01	R1 Chişinău - Ungheni - Sculeni, km 6+446 - km 24+050	24	Euro-Asian Construction Corporation EVRASCON JSC (Azerbaijan)	WSP and TECNIC	BEI	07.08.14	24	93%
RSPSP/W4/02	R1 Chişinău - Ungheni - Sculeni, km 24+050- km 68+250	44.3	OHL ZS (Czech Republic)	WSP and TECNIC	BEI	07.30.14	24	100%
RSPSP/W4/03	R1 Chişinău - Ungheni - Sculeni, km 96+200 - km 103+913	7.7			CE FIV	07.30.14	24	100%
RSP/W5/01	R1 Chişinău - Ungheni - Sculeni, km 74+177 - km 96+200	22	Euro-Asian Construction Corporation EVRASCON JSC (Azerbaijan)	Spea Ingegneria	BERD	11.07.14	24	90%
RSP/W5/02	R33 Hînceşti - Lăpuşna - M1, km 0+000 - km 37+200	37.2	Euro-Asian Construction Corporation EVRASCON JSC (Azerbaijan)	Spea Ingegneria	BERD	11.03.14	24	45%
RSP/W6/03	R16 Bălţi - Făleşti - Sculeni, LOT I 1 sect. km 4+800 - km 30+270;	25.47	Impresa pizzarotti & C.S.p.A (Italy)	Louis Berger	BEI	02.05.16	24	94%
RSP/W6/04	R16 Bălţi - Făleşti - Sculeni, LOT II	29.21						85%

	2 sect. km 30+270 - km 59+480							
RSP/W9/01	R1 ocolirea Bahmut, km 68+250 - km 74+177	8	Rutador SRL (Moldova)	Rendal	CE FIV	05.10.18	36	45%
RSP/W9/02	M3 Porumbrei - Cimișlia km 0+000 - km 19+010	19	ONUR A.S.	Eptisa	BEI	02.01.19	36	73%
RSP/W9/03	M3 ocolirea Comrat, km 0+000 - km 18+263	18.3	ONUR A.S.		BEI	02.01.19	36	70%
RSP/W9/05	M3 ocolirea Slobozia Mare, km 0+000 - km 18+290	18.3	Metag Isaac Ticaret A.S	IRD	BERD	05.27.19	36	31%
RSP/W10/01	M3 Chișinău - Giurgiulești, km 96+800 - km 122+800; km 122+800 - km 151+200; LOT 1	54.4	Automagistral-Pivden LLC	Eptisa	BERD	02.01.19	36	100%
	M3 Chișinău - Giurgiulești, km 151+200 - km 171+290; km 179+650 - km 190+750. LOT 2	31.2						53%
	R6 Lot 1 Bălți - Sărăteni, km							

RSP/W11/01	26+600 - km 38+300	11.7	ONUR A.S.	IRD	BERD	03.12.20	24	72%
RSP/W11/02	R6 Lot 2 Bălți - Sărăteni, km 43+000 - 61+000 si pod km 64+756.	18						28%
RSP/W11/-03	M2 ocolirea Chișinău km 0+000 - km 6+550	6.5	JV Rutador SRL and Lusmecon SRL	Tecnic Egnatia Odos	BEI	09.22.19	24	83%
RSP/W12/01	R34 Hîncești - Leova - Cahul, 1 sect. km 0+000 - km 42+200;	42	Ozka Isaat AS	IRD	BERD	08.24.20	30	18%
RSP/W12/02	R34 Hîncești - Leova - Cahul, 2 sect. km 42+200 - km 83+000	40.8						9%
TOTAL		315.67						
Local Roads Improvement Program								
LRIP/W2/02	L405, R21 - Onișcani km 0+000 - km 9+962	9.9	JV Nouconst & Nirom-roz	TECNIC HILL SWEROAD	BM	09.18.19	18	96%
LRIP/W3/01	L313 M2-Drumul de acces spre s. Miclești km 0+000 - km 5+000 și L314 M2 - Peresecina - Hîrtopul Mare - Ohrincea km 1+640 - km 15+390	23.8	Î.C.S. Genesis International SRL			06.10.19	18	100%

	131390							
LRIP/W3/02	L314 Drumul de ocolire a s. Izbiște, km 15+390 - km 19+810 și L314 M2 - Peresecina - Hîrtopul Mare - Ohrincea km 19+810 - km 24+300.	8.9	Nouconst SRL (Moldova)			06.05.19	18	100%
LRIP/W4/02	L390 Pîrlița - Nisporeni, km 10+900 - km 23+400	12.5	Rutador S.R.L. (Moldova)	TECNIC HILL SWEROAD	BM	07.22.19	18	100%
LRIP/W4/03	L390 Pîrlița - Nisporeni, km 23+400 - km 32+942	9.5	Nouconst SRL (Moldova)			07.29.19	18	100%
LRIP/W4/04	L431 Păruceni - Seliște - Vânători, km 0+000 - km 4+200 și accesul R25 - sat. Seliște, km 0+000 - km 3+600	7.8	Nouconst SRL (Moldova)			08.02.19	18	100%
LRIP/W5/01	Section 1.1: G46: Dobrușa – Ignăței – Scorțeni – Codrul Nou – R14 (km 22+610 – km 29+200) and Section 1.2: G46: Dobrușa – Ignăței – Scorțeni – Codrul Nou – R14 (km 29+200 – km 35+622,09)	13	ANT Insaat	TECNIC HILL SWEROAD	BM	09.28.20	18	35%
LRIP/W5/02	Section 2.1: G46: Dobrușa – Ignăței – Scorțeni – Codrul Nou – R14 (km 15+760 – km 22+610) and Section 2.2: G47: R9 – Olișcani – Peciște – Ignaței – G46 (km 12+880 – km 18+075)	12.2				09.28.20	18	6%
LRIP/W5/03	Section 3.1: G49: G47 – Peciște – Trifești – R20 (km 0+00 – km 6+560) and Section 3.2: G49: G47 – Peciște – Trifești – R20 (km 6+560 – km 11+426,70)	11.4				09.28.20	18	1%
LRIP/W5/04	L390 Pîrlița - Nisporeni (km 0+000 – km 10+900)	10.9	Rutador SRL	TECNIC HILL SWEROAD		09.21.20	18	68%

LRIP/W6/01	G105: R3 - Costești - Țipala - G106 (km 0+000 - km 8+450)	8.4	Rutador SRL	TECNIC HILL SWEROAD	BM	12.01.20	18	21%
LRIP/W6/02	G105: R3 - Costești - Țipala - G106 (km 8+450 - km 17+350)	8.9	Nouconst SRL (Moldova)	TECNIC HILL SWEROAD		12.01.20	18	42%
LRIP/W6/03	G105: R3 - Costești - Țipala - G106 (km 17+350 - km 26+400)	9	SRL Irinda-Prim si Subcontractor SC Nouconst SRL			12.01.20	18	37%
LRIP/W6/04	G105: R3 - Costești - Țipala - G106 (km 26+400 - km 34+584)	8.2	SRL Irinda-Prim si Subcontractor SC Nouconst SRL			12.01.20	18	77%
TOTAL		154.4						

LRIP/W6/01: G105: R3 - Costești - Țipala - G106
(km 0+000 - km 8+450)

Contractul 2: G105: R3 - Costești - Țipala - G106
LRIP/W6/02 (km 8+450 - km 17+350)

Contractul 3: G105: R3 - Costești - Țipala - G106
LRIP/W6/03 (km 17+350 - km 26+400)

Contractul 4: G105: R3 - Costești - Țipala - G106
LRIP/W6/04 (km 26+400 - km 34+584)